

**VTRW
ENGINEER'S REPORT
June 28, 2023**

- **1. MOW Cost Summary**
 - FY 2022-23 MOW & Inspections Costs for CY 2021 thru 6/23/23: \$3,850 Remaining in FY Budget.

- **2. Signs Purchased from Silver State Barricade & Sign**
 - \$2788 Cost for Signs/Posts/Hardware to replace damaged/Missing/Deteriorated Signs. Gabe to Install

- **3. Ballast Ordered**
 - Ordered Ballast (8 Carloads – 480 Tns) from Coons Construction. 240 Tns to be delivered to North Pole Site, 240 Tns to be Trucked to Gold Hill – additional trucking charge will be incurred on latter.

- **4. US 50 Bridge Maintenance Required**
 - NDOT Inspection completed - Minor Issues only but work required.
 - Touch Up Painting and possible upgrade of Bridge Lighting to LED system. Lighting and Painting work will definitely involve hiring Contractors and will require obtaining a Temporary NDOT Right-of-Way Permit and Temporary Traffic Control Measures.

- **5. Ongoing and June 2023 MOW Work Includes**
 - Ditch Cleaning using VTRR Gradall completed (Gradall donated for 5-days by Tom Gray to Commission),
 - Pick up & Installing Trackside Signs purchased from Silver State Signs
 - One day track surfacing
 - Track Inspection as mandated.

- **6. Current Slow Orders**
 - MP 16.2 - MP 16.4 10 MPH (Overman Embankment)
 - MP 12.4 - MP 12.5 5 mph (Chinese Wall – per Tom Gray request)

- **7. 2023 Eastgate Parking Area Resurfacing Project**
 - Bids Open 06/07/23
 - Award to SNC be considered 6/28/23 by Board
 - Construction TBD (2-weeks between 7/01/23 and 9/15/23)